

工事工程表

工事履行報告書の提出日を記入

香川県〇〇郡〇〇町字〇〇

商号又は名称 〇〇建設株式会社

代表者氏名 代表取締役社長 香川 太郎 (印)

工事名 県道〇〇線 道路改築事業 (〇〇工区)

工期 令和元年5月20日 至 令和2年1月31日

工程計画実績表	工種	種別(細別)	数量	単位	金額	着工日	完了日	日標準作業量	進捗率(%)	5月	6月	7月	8月	9月	10月	11月	12月	1月	2月	3月	備考																																										
										5	10	10	10	10	10	10	10	10	10	10		10	10																																								
										15	20	20	20	20	20	20	20	20	20	20		20																																									
	準備工		1	式	2,000	5/20	6/30	—	2.0	[Gantt Chart: 5/20-6/30]																																																					
			1		2,000	5/20	6/10	—	2.0	[Gantt Chart: 5/20-6/10]																																																					
	仮設工		1	式	13,500	7/1	12/25	—	13.5	[Gantt Chart: 7/1-12/25]																																																					
			1		13,500	6/10	12/5	—	13.5	[Gantt Chart: 6/10-12/5]																																																					
	橋台工	作業土工	1500	m3	800	8/10	8/25	m3	0.8	[Gantt Chart: 8/10-8/25]																																																					
			1500		800	7/25	8/10	100	0.8	[Gantt Chart: 7/25-8/10]																																																					
		場所打杭工	12	本	12,000	8/25	9/10	本	12.0	[Gantt Chart: 8/25-9/10]																																																					
			12		12,000	8/10	8/25	0.8	12.0	[Gantt Chart: 8/10-8/25]																																																					
	橋台躯体工		2	基	30,000	9/10	12/15	基	30.0	[Gantt Chart: 9/10-12/15]																																																					
			2		30,000	8/25	11/20	0.02	30.0	[Gantt Chart: 8/25-11/20]																																																					
	護岸基礎工		150	m	3,000	8/10		m	3.0	[Gantt Chart: 8/10-8/10]																																																					
			300		6,000	7/25	12/20	6.6	6.0	[Gantt Chart: 7/25-12/20]																																																					
	法覆護岸工	多自然型護岸工	260	m2	3,000	8/25		m2	3.0	[Gantt Chart: 8/25-8/25]																																																					
				2400		30,000	8/10	9/30	48	30.0	[Gantt Chart: 8/10-9/30]																																																				
		植生工	4500	m2	4,500	12/20	1/15	180	4.5	[Gantt Chart: 12/20-1/15]																																																					
	後片付け		1	式	1,200	1/15	1/31	—	1.2	[Gantt Chart: 1/15-1/31]																																																					
	計				64,300				64.3	[Gantt Chart: Summary]																																																					
					100,000				100.0	[Gantt Chart: Summary]																																																					
特記事項																				<p>履行確認等進捗を求められた時に提出する工程表は、契約時に提出した工程表に実績を赤書きで記入下さい。変更契約をしている場合は、最も新しい変更契約時に提出した工事工程表を使用します。</p>																																											
										<p>工事総合工程表</p>										<p>監督員確認印</p>																																											
										<table border="1"> <tr> <td>予 定</td> <td>1.0%</td> <td>6.9%</td> <td>16.5%</td> <td>41.6%</td> <td>70.2%</td> <td>80.8%</td> <td>89.1%</td> <td>96.1%</td> <td>100.0%</td> <td></td> </tr> <tr> <td>実 績</td> <td>1.0%</td> <td>2.0%</td> <td>10.1%</td> <td>22.9%</td> <td>37.2%</td> <td>46.6%</td> <td>56.0%</td> <td>64.3%</td> <td></td> </tr> </table>										予 定	1.0%	6.9%	16.5%	41.6%	70.2%	80.8%	89.1%	96.1%	100.0%												実 績	1.0%	2.0%	10.1%	22.9%	37.2%	46.6%	56.0%	64.3%														
予 定	1.0%	6.9%	16.5%	41.6%	70.2%	80.8%	89.1%	96.1%	100.0%																																																						
実 績	1.0%	2.0%	10.1%	22.9%	37.2%	46.6%	56.0%	64.3%																																																							

工 事 工 程 表

竣工日を記入

令和 元 年 5 月 20 日現在

工事名 県道〇〇線 道路改築事業 (〇〇工区)

工 期 自令和 元 年 5 月 20 日 至 令和 2 年 1 月 31 日

受注者 住 所 香川県〇〇郡〇〇町字〇〇
 商号又は名称 〇〇建設株式会社
 代表者氏名 代表取締役社長 香川 太郎 ㊞

工種	種別 (細別)	数量	単位	金額	着工日	完了日	日標準 作業量	進捗率 (%)	5 月		6 月		7 月		8 月		9 月		10 月		11 月		12 月		1 月		2 月		3 月		備考											
									5	10	15	20	25	5	10	15	20	5	10	15	20	5	10	15	20	5	10	15	20	5		10	15	20	5	10	15	20	5	10	15	20
工程計画実績表	準備工	1	式	2,000	5/20	6/30	—	2.0																																		
		1	式	2,000	5/20	6/30	—	2.0																																		
	仮設工	1	式	13,500	7/1	12/25	—	13.5																																		
		1	式	13,500	7/1	12/25	—	13.5																																		
	橋台工	作業土工	1500	m3	800	8/10	8/25	m3	0.8																																	
			1500		800	8/10	8/25	100	0.8																																	
		場所打杭工	12	本	12,000	8/25	9/10	本	12.0																																	
		12		12,000	8/25	9/10	0.8	12.0																																		
	橋台躯体工	2	基	30,000	9/10	12/15	基	30.0																																		
		2		30,000	9/10	12/15	0.02	30.0																																		
護岸基礎工	300	m	6,000	8/10	1/15	m	6.0																																			
	300		6,000	8/10	1/20	6.6	6.0																																			
法覆護岸工	多自然型護岸工	2400	m2	30,000	8/25	2/20	m2	30.0																																		
		2400		30,000	8/25	2/10	48	30.0																																		
	植生工	4500	m2	4,500	2/15	3/5	m2	4.5																																		
	4500		4,500	2/10	3/5	180	4.5																																			
後片付け	1	式	1,200	3/5	3/10	—	1.2																																			
	1		1,200	3/5	3/15	—	1.2																																			
計				100,000				100.0																																		
				100,000				100.0																																		
<div style="border: 1px solid black; padding: 5px; margin-bottom: 10px;"> 特記事項 竣工時に提出する工程表は、契約時に提出した工程表に実績を赤書きで記入下さい。 変更契約をしている場合は、最も新しい変更契約時に提出した工事工程表を使用します。 </div> <div style="display: flex; align-items: center;"> <div style="writing-mode: vertical-rl; text-orientation: upright; margin-right: 5px;">工事総合工程表</div> <div style="flex-grow: 1;"> </div> </div>									最新の契約時の計画(黒実線)																																	
									変更日以前は実績=計画となる																																	
									実績(赤実線)																																	
予 定	1.0%	2.0%	10.1%	22.9%	37.2%	46.6%	56.0%	64.3%	80.8%	97.9%	100.0%			監督員 確認印																												
実 績	1.0%	2.0%	10.1%	22.9%	37.2%	46.6%	56.0%	64.3%	80.8%	97.7%	100.0%																															